WATER WELL REPORT

DEPARTMENT OF ECOLOGY
State of Washington

Type of Work:
☒ Construction
☐ Decommission ⟹ Original installation NOI No. _____

Notice of Intent No. _____
Unique Ecology Well ID Tag No. BPF827
Site Well Name (if more than one well): _____
Water Right Permit/Certificate No. _____
Property Owner Name Rob Disenhover
Well Street Address 4631 Camden Rd
City _____ County _____
Tax Parcel No. _____
Was a variance approved for this well? ☐ Yes ☒ No
If yes, what was the variance for? _____

Proposed Use: ☒ Domestic ☐ Industrial ☐ Municipal ☐ Dewatering ☐ Irrigation ☐ Test Well ☐ Other _____

Construction Type: ☒ New well ☐ Alteration ☐ Deepening ☐ Other _____
Method: ☐ Driven ☐ Jetted ☐ Cable Tool ☐ Dug ☒ Air- ☐ Mud-Rotary

Dimensions: Diameter of boring 6 in., to 540 ft.
Depth of completed well 540 ft.

Construction Details:

Casing	Liner	Diameter	From	To	Wall Thickness	Steel	PVC	Welded	Thread
☒	☐	6 in.	+2	138	.250 in.	☒	☐	☒	☐
☐	☐	____ in.	____	____	____ in.	☐	☐	☐	☐
☐	☐	____ in.	____	____	____ in.	☐	☐	☐	☐
☐	☐	____ in.	____	____	____ in.	☐	☐	☐	☐

Location (see instructions on page 2): ☐ WWM or ☒ EWM
____ ¼-¼ of the ____ ¼; Section ____ Township ____ Range ____
Latitude (Example: 47.12345) _____
Longitude (Example: -120.12345) _____

Perforations: ☐ Yes ☒ No Type of perforator used _____
No. of perforations ____ Size of perforations ____ in. by ____ in.
Perforated from ____ ft. to ____ ft. below ground surface

Screens: ☐ Yes ☒ No ☐ K-Packer ⟹ Depth ____ ft.
Manufacturer's Name _____
Type _____ Model No. _____
Diameter ____ in. Slot size ____ in. from ____ ft. to ____ ft.
Diameter ____ in. Slot size ____ in. from ____ ft. to ____ ft.

Sand/Filter pack: ☐ Yes ☒ No Size of pack material ____ in.
Materials placed from ____ ft. to ____ ft.

Surface Seal: ☒ Yes ☐ No To what depth? 18 ft.
Material used in seal Hole Plug
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? _____ Depth of strata _____
Method of sealing strata off _____

Pump: Manufacturer's Name _____ Type: _____
H.P. ____ Pump intake depth: ____ ft. Designed flow rate: ____ gpm

Water Levels: Land-surface elevation above mean sea level ____ ft.
Stick-up of top of well casing 2 ft. above ground surface
Static water level 200 ft. below top of well casing Date 4-17-26
Artesian pressure ____ lbs. per square inch Date _____
Artesian water is controlled by _____ (cap, valve, etc.)

Well Tests:
Was a pumping test performed? ☒ No ☐ Yes ⟹ by whom? _____
Yield ~~200~~ gpm with ____ ft. drawdown after ____ hrs.
Yield ____ gpm with ____ ft. drawdown after ____ hrs.
Yield ____ gpm with ____ ft. drawdown after ____ hrs.
Recovery data (time = zero when pump is turned off – water level measured from well top to water level)

Time	Water Level	Time	Water Level	Time	Water Level

Date of pumping test _____
Bailer test ____ gpm with ____ ft. drawdown after ____ hrs.
Air test 14 gpm with stem set at 540 ft. for 1 hrs. Date 4/17/26
Artesian flow ____ gpm
Temperature of water ____ ° F Was a chemical analysis made? ☐ Yes ☒ No

Driller's Log/Construction or Decommission Procedure
Formation: Describe by color, character, size of material and structure, and the kind and nature of the material in each layer penetrated, with at least one entry for each change of information. Use additional sheets if necessary.

Material	From	To
topsoil	0	3
Sand	3	18
Sand	18	136
White and tan Granite	136	138
Salt and pepper Granite	138	540

Start Date 4-14-26 Completed Date 4-17-26

WELL CONSTRUCTION CERTIFICATION: I constructed and/or accept responsibility for construction of this well, and its compliance with all Washington well construction standards. Materials used and the information reported above are true to my best knowledge and belief.

☒ Driller ☐ Trainee ☐ PE – Print Name Jason Kuprienko
Signature _____
License No. 3414
IF TRAINEE: Sponsor's License No. _____
Sponsor's Signature _____

Drilling Company H2O Well Service Inc.
Address 582 W. Hayden Ave.
City, State, Zip Hayden, ID 83835
Contractor's Registration No. H2OWESI101DW Date _____